

Details of on going Schemes (SAAP 2015-16) -Water Supply

Rs. in Lacs
Revised

Zone	S. No.	Town	Name of Scheme	Total Cost Inc. Centage	Work Cost	Fund release to U/PIN				Expenditure				Proposed Work				Progress (in percentage)	Remark
						Total Amount Released	Work	Centage	Total	Item	Prop'd	Crpt'd	14	15					
SAAP																			
1	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15				
Agra	1	Agra	ग्रह पेयजल संयोजन नगर निगम, अग्रा	1166.85	1038.35	513.20	145.37	25.70	171.07	₹.स.	27263	10735	39%	UC sent to P.S.N.V. by SMD on 17.03.2018					
Agra	2	Aligarh	अलीगढ़ शहर के अन्तर्गत हाउस कनेक्शन से सम्बंधित प्रायश्चित्त	1015.83	903.95	501.00	376.44	18.56	395.00	₹.स.	20655	11100	54%						
Agra	3	Fateh	ग्रह पेयजल संयोजन नगर पालिका परियोजना, फतेह	86.38	76.87	42.59	41.22	1.37	42.59	₹.स.	1698	1498	88%						
Agra	4	Hathras	ग्रह पेयजल संयोजन नगर पालिका परियोजना, हाथरस	140.27	124.82	23.06			0.00	₹.स.	2749	0	0%						
Agra	5	Hathras	हाथरस नगर पेयजल पुर्नारंजन योजना, जोन-1	1307.49	1172.79	214.45				₹.स.									
Agra	6	Kaaganj	ग्रह पेयजल संयोजन नगर पालिका परियोजना, कासगंज	87.53	77.89	43.18	41.58	1.60	43.18	₹.स.	1667	1667	100%						
Agra	7	Mainpuri	ग्रह पेयजल संयोजन नगर पालिका परियोजना, मैनपुरी	141.13	125.59	69.62	36.19	3.11	39.30	₹.स.	1151	1151	100%						
Agra	8	Mainpuri	पुर्नारंजन पेयजल योजना	1783.48	1613.08	292.17	81.72	34.08	115.80	₹.स.	1751			0%	T.W. Work Started.				
Agra	9	Mathura	ग्रह पेयजल संयोजन नगर पालिका परियोजना, मथुरा	268.67	239.08	298.09	124.89	4.91	129.80	₹.स.	5335	3280	61%						
Agra	10	Shikohabad	शिकोहाबाद नगर की 10 जोन्स से पेयजल हाउस-कनेक्शन का	154.53	137.46	76.54	67.77	6.23	74.00	₹.स.	3204	1537	48%						
Alahabad	11	Alahabad	इलाहाबाद नगर की 185 नलकूप, 44 नए प्रतिपिपे लाई का अंतिम कार्य एवं हाउस कनेक्शन कार्य	3229.15	2874.57	1420.07	402.44	70.92	473.36	₹.स.	6093	2850	47%						
Alahabad	12	Mirzapur	मिर्जापुर नगर की 12 जोन्स में पेयजल हाउस कनेक्शन का निर्माण की परियोजना	720.67	641.30	118.48	76.67	15.87	92.54	₹.स.	13962	3495	25%						
Alahabad	13	Mirzapur	मिर्जापुर पुर्नारंजन पेयजल योजना-कन-1	9308.43	8305.57	1529.46			0.00	₹.स.	1								
Alahabad	14	Fatehpur	फतेहपुर नगर पेयजल पुर्नारंजन योजना	1371.46	1224.87	225.30			0.00	₹.स.	2462	1	0%	Work started.					
Faizabad	15	Faizabad	फैजाबाद नगर की पर्यटन पेयजल संयोजन	479.77	426.93	236.64	133.31	10.57	143.88	₹.स.	9564	4244	44%	UC 24.11.2017 sent to Nagar Nigam Aonodhya Ganga में संशोधन कार्य प्रारंभित					

Zone	S. No.	Town	Name of Scheme	Total Cost Incc. Centage	Work Cost	Fund release to		Expenditure				Proposed Work			Progress (in percentage)	Remark
						UPIN	Total Amount released	Work	Centage	Total	Item	Prop'd	Comp'd			
SAAP	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	
15-16	1	16	16	उत्तरांचल (बनकरनगर) की धरतू पंचायत संयोजन	214.00	190.49	136.02	38.10	4.70	42.80	11	12	13	14	15	
15-16	17	Akbarpur	उत्तरांचल पंचायत संयोजन: उत्तरांचल पट्टा-1	881.38	786.20	144.83	0.00	19.04	19.04	11	12	13	14	15		
15-16	18	Baharich	गृह पंचायत संयोजन नगर पालिका परिसर, बरगदस	92.35	82.18	45.55	43.15	5.32	48.47	11	12	13	14	15		
15-16	19	Sultampur	सुल्तानपुर पुर्नगठन पंचायत संयोजन के अन्तर्गत हाउस कनेक्शन का कार्य	94.64	84.22	46.67	15.55	0.00	15.55	11	12	13	14	15		
15-16	20	Gonda	गोंडा में पारस साइन सिस्टम, गृह पंचायत संयोजन एवं आर्टिफिशियल का कार्य	500.27	445.17	82.25	381.18	43.82	425.00	11	12	13	14	15		
15-16	21	Ghaziabad	गाजियाबाद नगर की पंचायत हाउस कनेक्शन	2902.43	2582.78	425.52	381.18	43.82	425.00	11	12	13	14	15		
15-16	22	Ghaziabad	गाजियाबाद नगर के सिविल इन्जिनियरिंग भाग-2 की पंचायत व्यवस्था का सिस्टम प्रकल्पन	3705.02	3325.48	541.48	57.00	67.00	67.00	11	12	13	14	15		
15-16	23	Barraut	पंचायत गृह संयोजन का कार्य (वार्ड-14, जोन-4)	241.89	215.94	114.03	37.18	19.82	57.00	11	12	13	14	15		
15-16	24	Barraut	नलकूपों का रक्षा सिस्टम से आर्टिफिशियल संयोजन	283.89	252.63	46.67	0.00	0.00	0.00	11	12	13	14	15		
15-16	25	Bulandshahr	बुलन्दाशहर नगर की 6 जोन में पंचायत हाउस-कनेक्शन का निर्माण	113.00	100.84	55.89	53.50	2.50	56.00	11	12	13	14	15		
15-16	26	Bulandshahr	नलकूपों का रक्षा सिस्टम से आर्टिफिशियल संयोजन	583.29	522.74	95.74	0.00	0.00	0.00	11	12	13	14	15		
15-16	27	Hapur	हापड़ नगर की 11 जोन में पंचायत हाउस-कनेक्शन का निर्माण	1618.59	1440.33	800.31	474.45	12.55	487.00	11	12	13	14	15		
15-16	28	Khurja	खुरजा नगर की सभी जोन में पंचायत हाउस कनेक्शन का निर्माण	496.91	442.19	245.08	62.27	13.31	75.58	11	12	13	14	15		
15-16	29	Khurja	नलकूपों का रक्षा सिस्टम से आर्टिफिशियल संयोजन	233.33	207.64	38.36	0.00	0.00	0.00	11	12	13	14	15		
15-16	30	Loni	लोनी नगर की 14 जोन (45 वार्ड) में पंचायत हाउस कनेक्शन का निर्माण	2340.01	2082.30	1154.13	473.00	77.00	550.00	11	12	13	14	15		
15-16	31	Meerut	मेरठ नगर के 08 जोन में पंचायत हाउस कनेक्शन	1505.16	1339.39	662.00	123.90	86.00	210.00	11	12	13	14	15		

