

m0i0 ty fuxe
fuekZ kk/khu tykRI kj.k ; kst uk, a 1/2rofjr vkfFKd fodkl 1/2

ekg&tuojh] 2018

/kujkf'k #0

Øeka d	fk= dk uke	e.MY dk uke	t u i n dk uke	; kst uk dk uke	Lohdr /kujkf'k %ey@ i ujhf(kr½	; kst uk Lohdr gkus dh frffk %ey@ i ujhf(kr½	; kst uk i kj EHK gkus dh frffk	'kkl u l s i klr /kujkf'k dk foj .k		'kkl u l s dy i klr /kujkf'k	{ks= dks voeDr /kujkf'k dk		{ks= dks dy voeDr /kujkf'k	foRrh; i xfr			HKfrd yf; , oa i xfr				; kst uk dh vkj vky i xfr %e	; kst uk ds i w k z gkus dh l EHKfor frffk %ey@ i ujhf(kr½	fVli .kh			
								03@2017 rd i klr /kujkf'k	o"z 2017&18 es i klr /kujkf'k		03@2017 rd voeDr /kujkf'k	o"z 2017&18 es /kujkf'k		fnukd	03@2017 rd voeDr /kujkf'k	o"z 2017&18 es /kujkf'k	fnukd	03@2017 rd 0; ;	o"z 2017&18 ea 0; ;	dy 0; ;				dk; l dk foj .k	bdkbz	yf;
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
1	आगरा	आगरा	आगरा	न0पा0परि0 शमशाबाद सीवरज परियोजना	97.7798	03/2013	04/2013	92.8908			92.8908	92.8908			92.8908	73.8000	19.0908	92.8908	ब्राच सीवर आई.पी.एस. एम.पी.एस. राइजिंग सेन ट्रीटमेन्ट प्लान्ट (10 एम.एल.डी.)	किमै0 नग नग मी0 नग	48.50 1 1 710 1	48.50 1 1 710 1		100%	08/2017	कार्य पूर्ण। योजना नगर पालिका परिषद को हस्तानांतरित।
; ks vxjk {k=					97.7798			92.8908			92.8908	92.8908			92.8908	73.8000	19.0908	92.8908	ckp l hoj vkbzi h, l - , e-i h, l - jkbftæ eu VhVeIV	fdeh0 ux ux eh0 ux	48.50 1 1 710 1	48.50 1 1 710 1				