

अप्रैल 2018

Details of on going Schemes (SAAP 2016-17) -Water supply

Rs. In Lacs

Zone	S. No.	Town	Name of Scheme	Total Cost inc. Centage	Work Cost	Fund release to UPJN		Expenditure			Proposed Work				Progress (in percentage)	Remark																		
						Total Amount released	Work	Centage	Item	Prop'd	Compt'd																							
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16																			
SAAP	2	1	Faizabad	नगर पालिका परिषद, फ़ैजाबाद में पेयजल पुनर्गठन योजना, फ़ैज-2	1728.23	1682.41	278.34			0.00	नये नलकूप	1506	180	Work Started	16																			
																नगर पालिका परिषद, ग़ाज़ियाबाद (डीएआरओ) पेयजल पुनर्गठन पेयजल योजना (फ़ाई-11 )	4110.37	601.16	120.00	36.00	156.00	वाइसिंग में	10.04	Work Started	16									
																										नगर पालिका परिषद लोनी में नये व शीशर नलकूप का निर्माण	2188.98	1976.63	358.73	42.00	नये नलकूप	16	Work Started	16
16-17	6	Lucknow	लखनऊ नगर के अतिरिक्तपुरम क्षेत्रकी जानकीपुरम पेयजल योजना	1970.17	1764.39	288.17				नये नलकूप	4																							
																नगर पालिका परिषद, लखनऊ (फ़ैज-1)	3589.08	3280.01	586.61		निरखण प्रणाली	51.50												
16-17	7	Mirzapur	मिर्जापुर पुनर्गठन पेयजल योजना (फ़ैज-1, फ़ैज-11)	3066.98	2729.44	504.22					शेनी वेल	1506	180																					
																नये नलकूप	36	0																
																													वाटर मीटर	31879	0			
योग				9512.25	12877.98	2945.28	162.00	36.00	198.00		1506	180																						